

State Highway Administration
Towson Roundabout in Baltimore County
Permanent Geometric Improvement Project 2011

Project Start: On or after April 26, 2011

Estimated
Completion: Late summer 2011

Work Phases: The project will be done in six phases, five corresponding to each “leg” of the roundabout. The sixth phase will require weekend total roundabout closures for resurfacing and installation of pavement markings and other traffic control devices.

During the first five phases, there will be overnight lane closures and detours of various legs of the roundabout Sunday – Thursday nights, between 9 p.m. and 5 a.m. the next morning.

In Phases 1 through 5 there will be no lane closures or detours on weekends between 5 a.m. Friday and 9 p.m. Sunday.

- Phase 1: Close right lane on westbound East Joppa Road to right lane northbound Dulaney Valley Road (MD 146)
- Phase 2: Close right lane on southbound Dulaney Valley Road and detour northbound York Road (MD 45) north of roundabout
- Phase 3: Close right lane on southbound York Road (north of roundabout) and detour westbound Allegheny Avenue and West Joppa Road (one-way section)
- Phase 4: Close right lane on northbound York Road south of roundabout; close left lane on southbound York Road south of roundabout; close left lane on northbound Dulaney Valley Road; and detour northbound York Road north of the roundabout
- Phase 5: Close right lane northbound York Road south of the roundabout, detour eastbound East Joppa Road; and close left lane of westbound East Joppa Road
- Phase 6: Weekend Roundabout Closures: Close and Detour Entire Roundabout on one or two weekends for final paving work and installation of new pavement markings – projected to occur late summer 2011

###